Appendix 4 - Major Capital Projects Update

Rhyl Harbour Development

| | 0 /0 0 |
|--------------------------------------|---|
| Total Budget | £10.550m |
| Expenditure to date | £ 9.145m |
| Estimated remaining spend in 2013/14 | £ 0.127m |
| Future Years estimated spend | £ 1.278m |
| Funding | WG £2.613m; WEFO £6.165m; Sustrans £0.700m: RWE £155k and DCC £0.917m |
| Comments | |
| | Programme |
| | The external finishes to the building are largely |
| | complete, and the internal finishes are now taking place. |
| | The quayside building is programmed to complete by the first week of May 2014, but is currently some three weeks ahead of schedule. |
| | The external landscaping finishes around the building are due to start later this month. |
| Forecast In Year Expenditure 13/14 | £2.526m |

Rhyl Going Forward

| Total Budget | £12.097m |
|------------------------------------|---|
| Expenditure to date | £ 9.061m |
| Estimated remaining spend in 13/14 | £ 3.036m |
| Future Years estimated spend | £Nil |
| Funding | WG £12.097m |
| Comments | Hotel Development |
| | |
| | Design and Planning |
| | The final design is expected to be forwarded to the |
| | Design Commission for Wales this month. |
| | |
| | Development Agreement and Tenant Agreement |
| | The Development Agreement is in its final stages. It is |
| | hoped to engage direct with the tenant to progress |
| | training requirements and ensure there is a pool of local |
| | recruits with the correct skills available by the time of |
| | opening. |
| | |
| | Demolition and Construction |
| | Demolition contractors have been instructed to progress |
| | with the demolition of 25/26 West Parade, and a party |
| | wall notice has been served on the owner. A period of |
| | 28 days must ensue as part of the legal process before |
| | demolition can take place. This is now scheduled |
| | immediately following the Easter break. |

| | West Rhyl Housing Improvement Project |
|------------------------------------|---|
| | |
| | Overall, the project status remains very good. |
| | Phase 2 demolition of Aquarium Street/John Street/Hope Place and Abbey Street is now on site and progressing well. Demolition will continue through to the end of March. Excellent progress continues with the re-settlement programme with 112 households in the rented sector being re-located with no negative issues. There are 13 households left to re-locate this financial year. In respect of privately owned properties, 28 properties will be vested in the Council by the end of April 2014. |
| | Green Space The Green Space designers (Capita Ltd) are well advanced with the design and dialogue continues with DCC Streetscene continues to ensure the design achieves easy maintenance. Planning is on course for submission in March, leading to construction on site in July 2014. |
| Forecast In Year Expenditure 13/14 | £7.181m |

Welsh Medium Area School – Ysgol Maes Hyfryd Site

| Total Budget | £1.413m |
|------------------------------------|--|
| Expenditure to date | £1.214m |
| Estimated remaining spend in 13/14 | £0.114m |
| Future Years estimated spend | £0.085m |
| Funding | WG £1.2m; DCC £0.213m |
| Comments | The Welsh Government has provided £1.2m funding as part of the wider 21 st Century Schools Programme. This will enable the new school to move to a single site following a significant extension and refurbishment to the current Ysgol Maes Hyfryd site. |
| | The project has reached practical completion with some remaining minor snagging works to be completed by April 2014. |
| Forecast In Year Expenditure 13/14 | £1.242m |

North Denbighshire Welsh Medium Provision

| Total Budget | £4.749m |
|------------------------------------|--|
| Expenditure to date | £2.395m |
| Estimated remaining spend in 13/14 | £0.568m |
| Future Years estimated spend | £1.786m |
| Funding | WG £3.061m, DCC £1.688m |
| Comments | The Welsh Government has provided funding as part of |

| | the transitional 21 st century Schools Programme. This |
|------------------------------------|---|
| | · • |
| | approval will allow for improvement works to be |
| | undertaken at three Welsh Medium schools. |
| | Work at Ysgol Dewi Sant has been completed. |
| | |
| | Ysgol y Llys, Prestatyn |
| | This project will deliver an extended, remodelled and |
| | refurbished school for 420 pupils. |
| | The new nine classroom extension works are |
| | progressing well. The 40 photovoltaic panels have now |
| | also been installed on the new extension roof and the |
| | scheme will be registered for the feed in tariff. |
| | The project remains on target to be delivered within |
| | budget and the completion date remains August 2014. |
| | Ysgol Twm o'r Nant, Denbigh |
| | This project will deliver additional school hall |
| | accommodation and teaching areas. |
| | 5 |
| | Recent work includes the installation of the roof to both |
| | front and rear extension. Work is on-going on the |
| | internal walls and external cladding. |
| | |
| | Handover is scheduled for August 2014. |
| Forecast In Year Expenditure 13/14 | £2.201m |

Ysgol Dyffryn Ial

| Total Budget | £0.911m |
|------------------------------------|--|
| Expenditure to date | £0.790m |
| Estimated remaining spend in 13/14 | £0.102m |
| Future Years estimated spend | £0.019m |
| Funding | DCC £0.898m; Other Contributions £0.013m |
| Comments | The new building is now in operation and has been |
| | occupied by the school since mid October. |
| | Negotiations continue with the Diocese on the future of both old school sites; it is anticipated that Llandegla will be handed back to the Diocese before the end of March 14. Negotiations continue with the local community on future use of the old site in Bryneglwys. |
| | It is still anticipated that the project will come in at 5% |
| | under budget. |
| Forecast In Year Expenditure 13/14 | £0.638m |