Appendix 4 - Major Capital Projects Update

Rhyl Harbour Development

Total Budget	£10.550m
Expenditure to date	£10.180m
Estimated remaining spend in 2013/14	£ 0.020m
Future Years estimated spend	£ 0.350m
Funding	WG £2.613m; WEFO £6.165m; Sustrans £0.700m:
	RWE £155k and DCC £0.917m
Comments	Programme
	The quayside building and finishing works are due to
	complete and be handed over on 17 th April 2014.
	The harbour and maritime staff will transfer into the
	building later in April and the new tenants are due to
	move into the café and retail unit in May, prior to the
	start of the opening events which commence on 30 th
	May 2014.
	The extent of the works designed to provide managed
	access to the dune system will be known early May
	2014, when the WREN funding decision is made. Any
	work will be complete by the end of October 2014.
Forecast In Year Expenditure 13/14	£3.454m

Rhyl Going Forward

Total Budget	£12.254m
Expenditure to date	£10.765m
Estimated remaining spend in 13/14	£ 0.750m
Future Years estimated spend	£ 0.739m
Funding	WG £12.254m
Comments	Former Honey Club Site
	Design and Planning
	A planning application for a 70 bed hotel with ground
	floor restaurant is now being worked up and a
	submission date of mid to late May 2014 is anticipated.
	Development Agreement and Tenant Agreement The Development Agreement is in its final stages, and has now being passed to the developer's solicitor for a
	final check.
	Heads of Terms and the form of lease have been agreed between the developer and the tenant.
	Demolition and Construction
	The demolition of 25/26 West Parade cannot be carried
	out until the structural stability of 27 West Parade has
	been assessed. This matter is in hand and demolition is

expected to commence following the Easter period. **West Rhyl Housing Improvement Project** Overall, the project status remains very good. Phase 2 demolition of Aquarium Street/John Street/Hope Place and Abbey Street is now on site and progressing well. Demolition for the Green Space area will continue through to the end of April and other areas of demolition will be complete by the end of May. Excellent progress continues with the re-settlement programme with 124 households in the rented sector being re-located with no negative issues. There remains only 1 left to re-locate which will be concluded by the end of April. All properties apart from 17 Abbey Street are now in the ownership of the Council, and all acquisitions will be undertaken by the end of April 2014. Partner organisations are beginning discussions with the Council's Planning Service to discuss proposals for surrounding housing. The Welsh Government is requesting expressions of interest from developers for the site they own on West Parade/Aquarium Street. **Green Space** The Green Space design has been submitted for planning consent. This will proceed to delegated decision by Planning Officers or alternatively for consideration by the May Planning Committee if there are a number of objections. Meetings are underway regarding procurement for the construction phase for a start in July 2014. Overall, the project remains well managed. Forecast In Year Expenditure 13/14 £6.598m

Welsh Medium Area School – Ysgol Maes Hyfryd Site

Total Budget	£1.413m
Expenditure to date	£1.268m
Estimated remaining spend in 13/14	£0.060m
Future Years estimated spend	£0.085m
Funding	WG £1.2m; DCC £0.213m
Comments	The Welsh Government has provided £1.2m funding as
	part of the wider 21 st Century Schools Programme. This
	will enable the new school to move to a single site

	following a significant extension and refurbishment to the current Ysgol Maes Hyfryd site.
	The project has reached practical completion with some remaining minor snagging works to be completed during the Easter holidays.
Forecast In Year Expenditure 13/14	£1.242m

North Denbighshire Welsh Medium Provision

Total Budget	£4.749m
Expenditure to date	£2.904m
Estimated remaining spend in 13/14	£0.059m
Future Years estimated spend	£1.786m
Funding	WG £3.061m, DCC £1.688m
Comments	The Welsh Government has provided funding as part of
	the transitional 21 st Century Schools Programme. This
	approval will allow for improvement works to be
	undertaken at three Welsh Medium schools.
	Work at Ysgol Dewi Sant has been completed.
	Ysgol y Llys, Prestatyn
	This project will deliver an extended, remodelled and
	refurbished school for 420 pupils.
	The new nine classroom extension works are
	progressing well. The 40 photovoltaic panels have now
	also been installed on the new extension roof and the
	scheme will be registered for the feed in tariff.
	It is anticipated that elements of the new build will be
	completed during May to allow refurbishment works to
	commence to parts of the existing building.
	The project remains on target to be delivered within
	budget and the completion date remains August 2014.
	Ysgol Twm o'r Nant, Denbigh
	This project will deliver additional school hall
	accommodation and teaching areas.
	Recent work includes the installation of the roof to both
	front and rear extension. Work is on-going on the
	internal walls and external cladding.
	Handover is scheduled for August 2014.
Forecast In Year Expenditure 13/14	£2.201m

Ysgol Dyffryn Ial

Total Budget	£0.911m
Expenditure to date	£0.829m
Estimated remaining spend in 13/14	£0.063m
Future Years estimated spend	£0.019m
Funding	DCC £0.898m; Other Contributions £0.013m
Comments	The new building is now in operation and has been occupied by the school since mid-October.
	The old Llandegla school site was formally handed back to the Diocese of St Asaph at the end of March and negotiations continue with the local community on the future use of the old site in Bryneglwys.
	It is still anticipated that the project will come in at 5% under budget.
Forecast In Year Expenditure 13/14	£0.639m

Rhyl New School

Total Budget	£1.478m (To Detailed Design Stage)
Expenditure to date	£0.713m
Estimated remaining spend in 13/14	£0.165m
Future Years estimated spend	£0.600m
Funding	DCC £1.478m (To Detailed design Stage Only)
Comments	The project will provide a new school building for Rhyl
	High School to serve up to 1,245 pupils.
	The Welsh Government approved the final business case for the project in April 2014. This has allowed the approval of an in principal grant award letter to be submitted to the Council by the Welsh Government. A formal Grant Award letter is anticipated shortly. Planning permission has been obtained for the proposals in April 2014.
	It is hoped the Council will receive final proposals from the appointed contractor in the near future; this would allow the Council to approve the proposals by the end of July.
	Subject to these approvals, it is hoped to commence construction on site during August 2014.
Forecast In Year Expenditure 13/14	£0.878m