Appendix 4 - Major Capital Projects Update - June 2022

Rhyl Queens Market Redevelopment		
Total Budget	£13.232m	
Expenditure to date	£7.364m	
Estimated remaining spend in 22/23	£5.747m	
Future Years estimated spend	£0.121m	
Funding	WG £8.060m DCC Asbestos £0.252m. DCC £4.920m	
ince been awarded to Wynne Constru which delayed the start of works have n Monday 15 August. To mitigate agains:	et on 15 March 2022, the construction contract has action. The eggs laid by the birds nesting on the site now hatched and construction will commence on the delay, the principal contractor will be setting up and orders have also been placed for construction	
Forecast In Year Expenditure 22/23	£6.403m	

Waste Service Remodelling		
Total Budget	£24.012m	
Expenditure to date	£7.974m	
Estimated remaining spend in 22/23	£7.625m	
Future Years estimated spend	£8.413m	
Funding	WG £11.132m, DCC £10.235m, Other contributions £2.645m	

Narrative:

A number of work streams are being taken forward including:

Development of a new single central waste transfer station depot on land adjacent to the Colomendy Industrial Estate in Denbigh. The Phase 1 Enabling Works Contract commenced on site on July 5th 2021 and completed in April 2022. Phase 2 contract award confirmed at the start of July, pre start meetings underway with aim to start on site summer 2022 in order to complete the development of the new Depot by summer 2023 to support a subsequent roll out of the proposed new service model in autumn 2023.

Following the return of the Phase 2 tender sums and an update to latest equipment costs required for the Depot (Sortline, Bailers, Weighbridge, Vehicle Wash); due to unavoidable cost pressures as a result of market conditions and in order to enable the project to progress without further delay, a decision was taken on June 17 2022, associated with the delegated decision by the Chief Executive to award the Phase 2 contract, to allocate a sum of £1.183M to the project budget from a centrally held contingency sum under powers delegated to the Chief Executive, in consultation with the Section 151 Officer and Chief Monitoring Officer by Cabinet in April 2022.

Fleet of 24 new waste collection vehicles procured and delivery timescales agreed with suppliers to align with proposed roll out from Autumn 2023.

An Options Appraisal exercise on the detail of the new recycling container design has been undertaken, with the new service model and supporting Containers presented to Scrutiny in May 2021 and presented again at Scrutiny in December 2021. A procurement exercise for the Containers to support the new model will be undertaken in due course with a delivery schedule in time for roll out associated with proposed service change. A number of mobilisation and communication activities are ongoing to prepare for the service change and include developing the new collection routes; planning for staffingchanges/requirements and ongoing engagement and communication with stakeholders and residents.

Forecast In Year Expenditure 22/23	£7.625m