<u>Appendix 4 - Major Capital Projects Update - December 2022</u>

Rhyl Queens Market Redevelopment		
Total Budget	£13.242m	
Expenditure to date	£7.713m	
Estimated remaining spend in 22/23	£2.700m	
Future Years estimated spend	£2.829m	
Funding	WG £8.060m DCC Asbestos £0.272m. DCC £4.910m	
Narrative:		
· · · · · · · · · · · · · · · · · · ·	alled due to no tender submissions being received. A d to go back out to the market. Aiming to go-live	

Forecast In Year Expenditure 22/23	£4.225m

Waste Service Re-modelling		
Total Budget	£20.699m	
Expenditure to date	£7.012m	
Estimated remaining spend in 22/23	£4.339m	
Future Years estimated spend	£9.348m	
Funding	WG £11.132m, DCC £9.567m	

Narrative:

A number of work streams are being taken forward including:

- Work is now underway on Phase 2 of the construction of the new waste transfer station (WTS) at the Colomendy Industrial Estate in Denbigh. It is anticipated works will be complete by autumn 2023. The precise dates for roll out of the new service from the new WTS to be confirmed in due course and is dependent on issue of a permit to operate the WTS from NRW.
- Specification and procurement of the new fleet required to support the new model has been completed with delivery of this new fleet anticipated to commence ahead of the roll out of the new service to allow for commissioning and training on the new fleet before it goes operational.
- Procurement of the new containers required for the new collections model are ongoing, with the main order for the trolley boxes for the recyclate awarded in October 2022. Further procurement of reaming containers required will continue during 2023.
- A number of mobilisation and communication activities are ongoing to prepare for the service change and include developing the new collection routes; planning for any staffing changes/requirements and ongoing engagement and communication with stakeholders and residents.

Forecast In Year Expenditure 22/23	£5.811m