

Appendix B – Update on progress against Year 1 of Car Park Investment Plan

Item	Estimated Cost (£)	Update
Introduce pilot parking for motorhomes/camper vans at a suitable car park location in South Denbighshire (subject to consultation with local members and Town or Community Council)	5,000	This is currently in development as a more ambitious proposal compared to the original proposal, which is to consider possible motorhome aire-type facilities similar to those introduced in Gwynedd CC and with potential support from Brilliant Basics WG grant funding. This work is being progressed with colleagues in Highways/Streetscene.
Completion of work to install height barriers in North Denbighshire, in locations that are vulnerable to illegal encampments due to not being protected by existing height barriers.	60,000	Preparation of works are currently being progressed by the Highway Works Unit. There are some issues relating to where third-parties have access to their land via our car parks which need clarifying as this can impact upon our ability to introduce height restrictions.
Works to mechanical and electrical systems at Denbigh Multi-Storey Car Park	10,000	Proposed work is currently being developed by the Car Parks team in conjunction with the Property Services M&E engineer.
Works to introduce pay and display parking in Vicarage Lane Car Park, Rhuddlan	5,000	Delayed by negotiations on land licence for land owned by BCUHB.
Resurfacing of Post Office Lane Car Park, Denbigh	57,000	Works planned for March 2025
Remedial works at Central Car Park, Rhyl to replace existing steel hoops and netting to discourage nesting pigeons.	20,000	Works planned for March 2025
Replace height barriers at Sky Tower Car Park, Rhyl	10,000	Works complete
Car park surface asset condition survey	5,000	Not started

Appendix B – Update on progress against Year 1 of Car Park Investment Plan

Assessment of remedial works required at Denbigh Multi-Storey Car Park	5,000	Complete
Total	177,000	