

Major Capital Projects - Update as at May 2023

Rhyl Queens Market Redevelopment	
Total Budget	£13.253m
Expenditure to date	£11.201m
Estimated remaining spend in 23/24	£1.877m
Future Years' estimated spend	£0.175m
Funding	WG £8.060m DCC Asbestos £0.272m. DCC £4.921m
Narrative:	
<p>Construction commenced on Monday 15 August 2022 by Wynne Construction and is scheduled to finish July 2023.</p> <p>Procurement of an operator ongoing. Approval to award a contract to the preferred supplier being sought from June 27th 2023 Cabinet Committee.</p>	
Forecast In Year Expenditure 23/24	£2.709m

Waste Service Re-modelling	
Total Budget	£21.101m
Expenditure to date	£11.070m
Estimated remaining spend in 23/24	£10.031m
Future Years estimated spend	£0
Funding	WG £11.132m, DCC £9.969m
Narrative:	
<p>A number of work streams are being taken forward including:</p> <ul style="list-style-type: none"> • Work is now underway on Phase 2 of the construction of the new waste transfer station (WTS) at the Colomendy Industrial Estate in Denbigh. The Main Contractor on Phase 2 went into administration in February 2023. DCC has been managing the Subcontractors direct since then and a report was taken to Cabinet in May and approval given for the preferred way forward for delivering the rest of the Phase 2 works to completion which is anticipated by December. • At present working towards a roll out of the new recycling collections model from spring 2024 however the precise dates for roll out of the new service from the new WTS to be confirmed in due course as it is dependent on issue of a permit to operate the WTS from NRW. • Specification and procurement of the new fleet required to support the new model has been completed with delivery of this new fleet anticipated to commence in autumn 2023 ahead of the roll out of the new service to allow for commissioning and training on the new fleet before it goes operational. • Procurement of the new containers required for the new collections model are ongoing with procurement of the remaining containers required occurring through 2023 in the run up to the service change. • A number of mobilisation and communication activities are ongoing to prepare for the service change and include developing the new collection routes; planning for any staffing changes/requirements and ongoing engagement and communication with stakeholders and residents. 	
Forecast In Year Expenditure 23/24	£10,637m

Sustainable Communities for Learning – Band B

Total Budget	£51.9m
Expenditure to date	£0.956m
Estimated remaining spend in 23/24	£1.845m
Future Years' estimated spend	£49.099m
Funding	WG £36.1m, DCC £15.8m
<p>Narrative:</p> <p>The various schemes included within Band B of the Sustainable Communities for Learning Programme in partnership with Welsh Government are at a holding stage for a variety of reasons.</p> <p>The Outline Business Case for the Ysgol Plas Brondyffryn project was approved by Welsh Government and the pre planning consultation with the community on the proposed design of the new school has now taken place. The statutory notice for the proposed extension in capacity was published on the 8th November and the period for objection ran until the 5th December 2022. Two objections were received and the Cabinet approved the proposal to increase the capacity of the school in February 2023. A further meeting of the Denbigh MAG will be held shortly to consider further information regarding the sites for the school and following this a report will be presented to Cabinet to seek endorsement of the preferred site for the progression of the project. As the Denbigh High project is linked to the Ysgol Plas Brondyffryn scheme this project is paused pending clarity on the way forward.</p> <p>The submission of the Ysgol Bryn Collen / Ysgol Gwernant in Llangollen to the Welsh Government for funding via the Sustainable Schools Challenge was unsuccessful. The project was shortlisted but unfortunately was not selected as a pilot project. The findings of the feasibility report are now being assessed to understand the best way forward for this project moving forward.</p> <p>Design and Construction are currently undertaking feasibility works for options for Ysgol Pendref and once the report is completed the findings will be presented to the Modernising Education Programme Board and the Denbigh MAG as part of the process of determining a preferred way forward for the project.</p> <p>The projects under Band B will be required to meet Net Carbon Zero requirements and Welsh Government have agreed to meet these additional costs to an agreed benchmark. Discussions have also taken place with Welsh Government regarding likely cost pressures for individual projects and how this will impact on the overall programme affordability. Given timescales for delivery it is increasingly likely that the 4 Band B projects will need to be considered as part of the next phase of the delivery of Sustainable Communities for Learning Programme whereby a rolling programme of projects will need to be proposed by local authorities.</p>	
Forecast In Year Expenditure 23/24	£1.848m

**Central Prestatyn and Central Rhyl
Coastal Defence Schemes –
Construction Phase**

Total Budget	Prestatyn £26.094m Rhyl £66.026m
Expenditure to date	Prestatyn £1.216m Rhyl £1.434m
Estimated remaining spend in 23/24	Prestatyn £8.96m Rhyl £28.864m
Future Years' estimated spend	Prestatyn £15.918m Rhyl £35.728m
Funding	Prestatyn: WG £22.18m; DCC £3.914m Rhyl: WG £56.122m; DCC £9.904m
Narrative:	
<u>Prestatyn</u>	
Construction has commenced by Balfour Beatty and is scheduled to finish April 2026.	
Ground monitoring equipment (inclinometers & piezometers) has been installed, as has the stock-proof boundary fencing and Heras fencing to secure the site completing the compound setup.	
<u>Rhyl</u>	
Construction has commenced by Balfour Beatty and is scheduled to finish October 2025.	
The Marine Drive/Quay Street & John Street compounds and offices have been set up and construction of the access to the promenade off the main road West Parade has been undertaken.	
Forecast In Year Expenditure 23/24	Prestatyn £9.68m Rhyl £29.673m